

Mt. Shasta Public Library Expansion Project

Revised: 8/3/2018

Task Name	Start	End	Duration (days)	Comments
Project Management & Duration	4/10/2018	6/10/2019	426	In progress
Library Records Request	4/14/2018	5/7/2018	23	
Kick Off Meeting	5/8/2018	5/9/2018	1	Meeting held on Tuesday May 8th at 3pm
Public Outreach Meeting	5/18/2018	5/19/2018	1	Outreach held at regular LTAC meeting on Friday May 18th at 10am
Topographic Survey & Mapping	5/21/2018	6/8/2018	18	Topographic field survey and mapping completed
Geotechnical Investigation	5/4/2018	6/8/2018	35	Test pits completed, final report pending
Existing Library Building Documentation	5/21/2018	5/25/2018	4	Building verifications and documentation began 5/23, evaluation in progress
Technical Studies (CEQA/NEPA)	5/10/2018	6/10/2019	396	Field work complete, wetland & biological reports pending NEPA requirements & input, anticipated final reports by 8/31
CEQA/NEPA Planning & Management	7/26/2018	6/10/2019	319	NEPA & PH1 ESA Request For Additional Services (RAS) approved by City Council 7/23, pending signed RAS1 to proceed
Architectural Design	5/25/2018	2/1/2019	252	Library programming meeting w/ Exec. Director held 6/14. Schematic design in progress.
Draft Construction Documents Review @ 30%	8/17/2018	8/31/2018	14	Schematic design is progressing to anticipated 30% submittal
Draft Construction Documents Review @ 60%	11/5/2018	11/19/2018	14	
Final Construction Document Review & Approval	2/1/2019	2/15/2019	14	
Civil Site Design	6/11/2018	12/21/2018	193	Preliminary site design is progressing to anticipated 30% submittal
Mechanical & Plumbing Design	5/23/2018	2/1/2019	254	Evaluation of existing building completed
Electrical & Fire Alarm Design	5/18/2018	2/1/2019	259	Evaluation of existing building completed
Structural Design & Engineering	6/11/2018	2/1/2019	235	Evaluation of existing building completed
Cost Estimates	2/1/2019	3/1/2019	28	
CEQA/NEPA Project Description	2/4/2019	4/5/2019	60	
Planning Comm. Architectural Design Review	6/10/2019	6/11/2019	1	
CEQA Initial Study/NEPA Environmental Report	3/4/2019	6/10/2019	98	



This schedule is a working document, subject to change based upon project requirements. Schedule will be circulated to design team as necessary and as modifications are made.